COMPLETION REPORT

	Name of Work	:	**PROVIDING POTHOLE FILLING AT W.NO.12 SHETTY HALLI SUB DIVISION**
2.	Sanctioned Estimate No. & Dt	:	EE/DD/TS/03/15-16. dt 04-01-2016 EE/DD/TS/03/15-16. dt 04-01-2016.
3.	Head of Account which is Chargeable	:	PCode - 1771.
4.	Work Order No. & Dt	:	EE/DD(WO)/82/15-16. dt 24.3.2016.
5.	Name of Contractor	:	**SRI. G.N. RAMESH**
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 1796/13-CC
8.	Check measurement of the Asst.	:	M.B. No. ..... Page No. 1795/2
	Asst. Exe. Eng. / Exe. Eng	:	Page No. 1795/4/2
9.	Name of the Office / Official	:	AEE Shettyhalli Sub Division
	incharge of the work	:	
10.	a) Asst. Engineer	:	Ravi. N.K.
	b) Asst. Exe. Engineer	:	

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
10 Lakhs	929031=00	—	70969=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K.
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. ( )